YNK-DBR No. 135
Date 28.01.2020

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

AEE/YNK SUB. DIV.
SBR No: 57/19-20
Date: 6/1/2020

No. Ist & final

Date 2019.

Division: **BBMP / YNK** Sub-Division: **Yelahanka Sub – Division.**

Bill Received No. P-3332 Dated Divisional / Sub Divisional Cash Book Voucher No. Dated

Schedule Docket No. Head of Account: Est.Cost: **25.00** Lakhs **Work Code: 002-18-000012.** B.R.No. :

Name of Work : Improvements to drains and roads in saivihara layout and surrounding areas in Harohalli in ward no -02 of yelahanka sub division

Name of Contractor and Full Address: **Sri. Sridhar Y R, No 987, OMS road, Yelahanka Bangalore - 560064**

Reference to Agreement No. EE/YNK.D/ E-PMT- 18 / W.O/ 0015 /2018-19 Date: 31-07-2018.

Certified that the measurements were taken by me on 13-12-2019 and recorded of Pages 1023 to 1023.90 of measurement **Book No** 1024 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 13/12/19 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Sub Division Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

II Memorandum of Payment

		Amount
1)	Total value of work done or supplies made as per account within	Total- 2494063-00
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... adjusted towards cash advance recovery of	CGST 22268-00
	b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	SGST 22268-00
		IT 24940-00
		LC 24940-00
5)	Balance being unpaid value of work done held in reserve.	Fine 10200-00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	CBF 2494-00
7)	Net amount due to or from Contractor unadjustments items.	LR 30327-00
8)	Advance to Contractor for materials brought to site (as detailed) within.	TD 137437-00
9)	Value of Government materials supplied.	
	Total amount adjusted	Net 2356626-00

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness
1.
2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

(For use in the Office)

Stamp

2494063/-

2356626/- by Cheque

and Rs 137437/-

Executive Engineer

Accts. Supdt.
Yelahanka Division
BBMP

sl no	Description of work	Unit
1	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications specification No. KBS 2.1(a)	cum
2	KSRRB M200-24.- dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces no exceeding 0.02 Cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 meters, stacking serviceable and unserviceable materials separately complete as per specifications. MORTH specifications No. 202	cum
3	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications specification No. KBS 2.1	cum
4	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications MORTH -100/ Chapter 1	cum
5	KSRB4.1.3. Providing and laying position plain cement concrete of Mix 1:4:8 with OPC cement @180Kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregles @ 0.57 cum machine mixed , concrete laid in layers not exeecding 15 cms, thick, well compacted , in foundation , including cost of all materials, Labour , HOM of Machinery, Curing complete as per Specifications Specifications No.	cum
6	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC cement at 300kgs with 20mm and down size granite metal coarse aggregates at 0.69cum and fine aggregates at 0.43cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No.1500, 1700, 2200. -do- Wall and bottom thickness 15cm	cum
7	KSRB 4.9.2 providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. TMT bars Fe 500 KBS 4.6.3	tonne
8	Providing and fixing RCC precast **Slabs of 0.10 m thick of CC 1:2:4 with 20** mm and down size graded granite metal , machine mixed , including cost of all material , labour , HOM of Machinery , curing complete	sqm
9	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)	cum
10	Vaccum De-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator HOM of machinery Screed Vibratiry, Power Floater, blade and disc etc., with all lead and lift	sqm
11	Providing Groove cutting for width of 5mm to 10mm and depth 80mm-100mm including cost of cutting machine generator and HOM of machinery including cost of blade, coolant etc., including cleaning aof groove & providing sand and hot bitumen fillars and filler metal etc.,including cost of conveyance of all materials, labour,lead and lift charges and all the other incidental charges as per drawing and as per specifications, MORTH specification	M

Certificates:

The above work is done satisfactorily and complete in all respect.

There is no department Material issue for the above work.

This works comes under BBMP Limit.

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Measurment		Present Measurement			Total up-to date		Rema
Qty	cost	Qty	Rate	Cost	Qty	cost	
-	-	205.19	200.34	41107.8	205.19	41107.8	
-	-	79.98	827.86	66212.2	79.98	66212.2	
-	-	79.98	166.42	13310.3	79.98	13310.3	
-	-	365.15	100.00	36515.0	365.15	36515.0	
-	-	91.05	5159.02	469728.8	91.05	469728.8	
-	-	68.30	11032.48	753518.4	68.30	753518.4	
-	-	4.07	74915.50	304906.1	4.07	304906.1	
-	-	186.22	2100.00	391062.0	186.22	391062.0	
-	-	60.00	6231.74	373904.4	60.00	373904.4	
-	-	400.00	95.40	38160.0	400.00	38160.0	
-	-	46.25	121.90	5637.9	46.25	5637.9	
		Sub Total		2494063		2494063	

AE-02